DSL - AMRB No. 93-M04

FINAL REPORT

Several Counties in Southeastern, Montana



December 30th, 1993


SPECTRUM ENGINEERING
Billings, Montana



STATE DOCUMENTS COLLECTION

MAR 1 6 1994

MONTANA STATE LIBRARY 1515 E. 6th AVE. HELENA, MONTANA 59620



FINAL REPORT

1993 SOUTHEASTERN MT MAINTENANCE PROJECT

DSL - AMRB No. 93-M04

Sites Located in Southeastern Montana

Bryan
Coal Creek
Crow Rock
Leo/Anderson
Klein Revegetation
McElroy
Dandy West Upper

Lehigh (added site)

December 30th, 1994

Spectrum Engineering 1413 4th Avenue North Billings, MT 59101



TABLE OF CONTENTS

1.	INTRODUCTION	
	1.1 Project Description	
	1.1.1 Location and Access	1
	1.1.2 Land Ownership	4
	1.1.3 History	6
		6
		6
		6
		6
		7
	9	7
	·	7
	•	8
	•	
		8
	1.2.9 Lehigh	8
_		_
2.		9
		9
		9
		9
	2.4 AMRB Coordination	9
3.		9
		9
	3.2 Bid Date 1	0
	3.3 Three Lowest Bids	0
	3.4 Contract Award/Notice of Award/Notice to Proceed	0
	3.5 Construction Start-up	0
	3.6 Change Orders	0
		1
	3.8 Requests for Payment	1
	3.9 Substantial Completion	
	3.10 Final Completion and Approval	
	· · · · · · · · · · · · · · · · · · ·	1
	on the same agreement and the same agreement a	•
4.	CONSTRUCTION	1
٠.		1
		2
		2
		2
	4.5 Quantities Used	4
5	PPO IFCT COSTS	4
5.		
	· · · · · · · · · · · · · · · · · · ·	4
		5
	5.3 Total Project Cost	5



6.	PROJ	ECT SUMMARY	15
	6.1	Summary of Project	15
	6.2	Site Condition after Completion	15
	6.3	Maintenance or Follow-up	16
	6.4	Bid Package (Construction) Drawings	16
	6.5	As-Built Drawings 1	16
7.	COM	MENTS/SUGGESTIONS	16
8.	PHOT	OGRAPHS/SLIDES	17
		Listing	
	8.2	Photo Location Map	17
	8.3	Photos/Slides	17



1. INTRODUCTION

1.1 Project Description

The 1993 Southeastern MT Maintenance Project consists of 8 project sites located in southeastern Montana from the Wyoming state line to the south to Jordan to the north. These sites are found in Powder River, Custer, Garfield, Musselshell and Carbon Counties. All of these sites were previously reclaimed under the abandoned mine program and had failed in one way or another. One of the original eight sites was dropped for lack of landowner consent and one new maintenance site was added in Judith Basin County called Lehigh. The need for this project was to protect human health and safety caused by subsidence and dangerous openings.

The work consisted of salvaging and replacing topsoil; closing mine adits and shafts; backfilling subsidence; regrading erosional areas; neutralizing coal slack; and revegetating disturbed areas. The Contractor was also required to secure a MPDES Storm Water Discharge Permit to cover all sites.

1.1.1 Location and Access

Bryan Site.

The Bryan Site is located in the SW¼NE¼ Section 18, T3S, R46E in Powder River County. The latitude is 45° 34.50' and the longitude is 106° 05.70'. The site is found on the USGS 7½ minute quadrangle named Coleman Draw.

The site is situated about half-way between Ashland and Broadus along Highway 212. Access is by travelling ½ mile north via a dirt road off of paved State Highway 212 eight miles east of Ashland.

Coal Creek Site.

The Coal Creek Site is located in the NE¼NW¼ Section 3, T3S, R45E in Powder River County. The latitude is 45° 36.30' and the longitude is 106° 09.66'. The site is found on the USGS 7½ minute quadrangle named Willow Crossing.

The site is situated 8 miles by road northeast of Ashland. Access is by taking the Otter Creek road off U.S. Highway 212 for about 1½ miles. At this point, turn north and continue on a dirt road to the site.

Crow Rock Site.

The Crow Rock Site is located in the SW1/4 Section 17, T12N, R45E in Custer County. The latitude is 46° 47.66' and the longitude is 106° 05.72'. The site is found on the USGS 71/2 minute quadrangle named Crow Rock SE.



It is situated about 33 miles northwest of Miles City. Access is by proceeding north out of Miles City on Highway 59 from Miles City to Jordan. Follow this paved road 31 miles and then turn right onto a gravel road (3 miles north of Angela and 3 miles south of Rock Springs). Follow the gravel road 6½ miles until you intersect the Crow Rock Road (running north-south). Turn left (north) and proceed 1 mile. Leave the main road and proceed on a dirt road across the field 2/3 of a mile to the northwest until you reach the site.

Sonenberg-Roth.

The Sonenberg-Roth Site is located in the SE¼ Section 15, T18N, R37E in Garfield County. The latitude is 47° 19.0' and the longitude is 106° 59.2'. The site is found on the USGS 7½ quadrangle named Jordan.

It is situated approximately 4 miles south of Jordan. Access is by proceeding southwest from Jordan on Highway 200 for 3.4 miles until reaching mile post 209. Turn right (north) on a dirt road and follow this road for 1.1 miles. The access trail turns west (left) at this point. Follow this road for approximately 1 mile to the site.

Leo/Anderson Site.

The Leo/Anderson Site is located in the NE¼NE¼ Section 26, T19N, R38E in Garfield County. The latitude is 47° 23.0' and the longitude is 106° 50.0'. The site is found on the USGS 7½ minute quadrangle named Jordan NE.

It is situated approximately 4 miles northeast of Jordan. Access is by proceeding east from Jordan on Highway 200 for 51/4 miles. Turn left (north) on Haxby Road and proceed for 51/2 miles. Turn left (west) onto a dirt road and follow for 31/2 miles to the site.

Klein Revegetation Site.

The Klein Revegetation Site is located in the S½NW¼ and N½SW¼ Section 36, T8N, R25E in Musselshell County. The latitude is 46° 24.2' and the longitude is 108° 32.5'. The site is found on the USGS 7½ minute quadrangle named Roundup.

It is situated approximately 46 miles north of Billings. Access is by proceeding north 46 miles from Billings Highway 87 to the town of Klein and turning right (east) onto a dirt road to the site. The coal slack piles are immediately adjacent to the highway.

McElroy Site.

The McElroy Site is located in the NW1/4NW1/4 Section 36, T4S, R22E in Carbon County. The latitude is 45° 27.0' and the longitude is 108° 57.5'. The site is found on the USGS 71/2 minute quadrangle named Fromberg.



It is situated approximately 3 miles south of Joliet. Access is by proceeding south from Joliet on the Joliet-Fromberg Road for approximately 2 miles and then turning right (southwest) on a dirt road for ½ mile to the site.

Dandy West Upper Site.

The Dandy West Upper Site is located in the NE½NE½ Section 8, T9S, R27E in Carbon County. The latitude is 45° 04.3' and the longitude is 108° 26.1'. The site is found on the USGS 7½ minute quadrangle named Red Pryor Mountain.

It is situated approximately 13 miles east of the abandoned town site of Warren (21 miles south of Bridger). The best access is heading 50 miles south via Highway 310 from Laurel to Warren, Montana. At Warren, turn left (east) and proceed east 2 miles on a paved road to the BLM Helt Road (a gravel access road). Then proceed on Helt Road 10 miles. At this point the road forks to the north and to the south. Turn left (north) and travel 1 mile to the site. This road is in poor condition and requires a four wheel drive vehicle to access the site.

The reader is referred to the Site and Vicinity Maps shown on the Site Plan sheets for further description of the access to the sites. No 8 $\frac{1}{2}$ x 11 inch site access maps were prepared for these sites.

Lehigh Site.

The Lehigh Site is located in the SE¼ Section 21, T15N, R12E in Judith Basin County. The latitude is 47° 02.7' and the longitude is 110° 12.3'. The site is found on the USGS 7½ minute quadrangle named Windham.

It is situated approximately 3 miles southwest of Windham. Access is by exiting Highway 87 running from Great Falls to Lewistown and proceeding southwest from Windham for approximately 3 miles on the Sage Creek gravel road. The concrete coal tipple at Lehigh is adjacent to the site with the subsidence hole adjacent to the red barn on the right hand side of the road just beyond the coal tipple.



1.1.2 Land Ownership

The land ownership is shown in the following table from Section I of the bid package.

SITE NAME **LOCATION** LANDOWNER/CONTACT

POWDER RIVER COUNTY

SW1/4NE1/4 **Custer National Forest** Bryan

> Section 18, T3S, R46E Ashland Ranger District

Bill Ott, District Ranger

P.O. Box 168

Ashland, MT 59003

406-784-2344

Coal Creek NE14NW14 **Great Northern Properties**

Section 3, T3S, R45E Limited Partnership

1101 North 27th St., Suite 201

Billings, MT 59101

Attn:

Steven K. Shirley Vice-President and Resident Manager

406-248-4885

CUSTER COUNTY

Crow Rock SW1/4 **Great Northern Properties** Section 17, T12N, R45E

Limited Partnership

1101 North 27th St., Suite 201

Billings, MT 59101

Attn:

Steven K. Shirley Vice-President and Resident Manager

406-248-4885

GARFIELD COUNTY

Sonenberg-Roth

(Landowner consent denied-site dropped) SE1/4

Section 15, T18N, R37E

Coleman & Virginia Murnion

P.O. Box 13 Jordan, MT 59337

406-557-2251

406-429-7351 (Winnitt)

Leo/Anderson NE1/4NE1/4 Ted & Jack Binion

Section 26, T19N, R38E (Landowners)

Binion's Horseshoe Casino

Las Vegas, NV 89101

702-382-1600



Leo/Anderson (cont.)

James P. Lucas (Contact)

Attorney-at-Law P.O. Box 728

Miles City, MT 59301

406-232-4070

MUSSELSHELL COUNTY

Klein Revegetation

S1/2NW1/4 and N1/2SW1/4

Section 36, T8N, R25E

Alan Churchill 1219 2nd East

Box 987

Roundup, MT 59072 406-323-1180 or 323-2403

A portion of S½

Section 36, T8N, R25E

Larry Zimmerman P.O. Box 1329

Fort Myers, Florida 33902

813-939-0955

CARBON COUNTY

McElroy

NW1/4NW1/4

Section 36, T4S, R22E

LANDOWNER

State of Montana

(All of Sec. 36)

C/O Dept of State Lands Jeff Hagener, Chief

Surface Management Bureau Land Administration Division

1625 11th Avenue Helena, MT 59620 406-444-2074

ACCESS OWNER AND

LESSEE

Lessee for All of Section 36 and Owner of Access Route in

Section 25 Mrs. Mary David P.O. Box 215 Joliet, MT 59041 406-962-3433

Dandy West Upper

NE1/4NE1/4

Section 8, T9S, R27E

LANDOWNER

Bureau of Land Management

Ken Hanify

Billings Resource Area

810 E. Main

Billings, MT 59105

406-657-6262



Dandy West Upper (cont.)

MINERAL CLAIMANT James J. Stoick 1600 Avenue E Billings, MT 59102 406-252-1438

1.1.3 History

The history (if any existed) on each of these projects is found with the original bid packages and final reports for these projects. No history is repeated herein.

1.2 Project Objectives/Site Problems

This project was needed to protect health and safety caused by subsidence holes and dangerous openings which have reopened since the original AMRB work at each site was completed. The site problems are described below:

1.2.1 Bryan

The work is to close one adit which has reopened and reseed the prior vegetated area which has failed.

The Contractor will strip and stockpile 1 foot of cover soil from the borrow area. Backfill the 5'x7' adit opening with borrow material. Fill can be obtained from the adjacent dirt bank. Place 1 foot of stockpiled topsoil over the borrow area and the backfilled adit. All disturbed areas will be revegetated. In addition, the coal slack area previously neutralized and seeded will be revegetated.

1.2.2 Coal Creek

The goal is to fix some erosional problems and then revegetate.

The Contractor will regrade the area containing the seven erosional channels (two 60'x $\frac{1}{2}$ 'x $\frac{1}{2}$ ' and five 35' x $\frac{1}{2}$ ' x $\frac{1}{2}$ '). No additional fill will be necessary. The regraded area will then be revegetated. Four straw bale dikes (2 bales per regraded channel) will be placed at the down slope end of each of the regraded erosional channels.

1.2.3 Crow Rock

The goal is to fix some erosional problems, excavate and backfill two subsidence holes and then revegetate.

The Contractor will regrade the area containing the four erosional channels (four 40' x $\frac{1}{2}$ ' x $\frac{1}{2}$ '). No additional fill will be necessary. Strip and stockpile 1 foot of cover soil from the borrow area. The two subsidence holes (8" dia. x 17' deep and 6" x 16" x 15'



deep) will be excavated down a minimum of five feet. These holes will then be backfilled with 2 cubic yards of borrow material. The borrow area is adjacent to the subsidence holes. Place 1 foot of stockpiled cover soil over the backfilled subsidence holes. Two straw bale dikes (2 bales per regraded channel) will be placed at the down slope end of each of the regraded erosional channels.

1.2.4 Sonenberg-Roth

The goal is to fix some erosional problems, excavate and backfill one subsidence hole and then revegetate.

The Contractor will regrade the area containing the erosional channel (60' \times 1' \times 2' deep). No additional fill will be necessary. Strip and stockpile 1 foot of cover soil from the borrow area. Backfill the subsidence hole (8' \times 5' \times 7' deep) with 6 cubic yards of borrow material. The borrow area is adjacent to the subsidence hole. Place 1 foot of stockpiled cover soil over the backfilled subsidence hole and the borrow area. Revegetate the regraded area, the borrow area, and the backfilled subsidence hole. A straw bale dike (4 straw bales) will be placed at the down slope end of the regraded erosional channel.

1.2.5 Leo/Anderson

The goal is to backfill one subsidence hole and then revegetate.

The Contractor will strip and stockpile 1 foot of cover soil from the borrow area. Backfill the subsidence hole (10' x 10' x 7' D) with 15 cubic yards of borrow material. The borrow area is adjacent to the subsidence hole. Place 1 foot of stockpiled cover soil over the backfilled subsidence hole and the borrow area. Revegetate the borrow area and the backfilled subsidence hole.

1.2.6 Klein Revegetation

The Contractor will excavate a disposal pit (100' x 120') a depth of 2 feet for coal slack disposal. The topsoil (900 cubic yards) will be stockpiled adjacent to the pit. The slopes on two of the coal slack piles (number 2 and 3) will be reduced to approximately 3H:1V. The slack material (500 CY pile 2 and 200 CY for pile 3) will be buried in the disposal pit. Then neutralize all four coal slack piles, 5 small areas and the disposal pit with 11.2 tons lime (0.80 acres using 14 tons per acre). Respread the topsoil over the disposal pit and all neutralized areas to a depth of 8 inches. Grade to the disposal pit flat. Revegetate the neutralized area and all other disturbed areas (0.8 acres).



1.2.7 McElroy

The goal is to excavate one adit opening and seal that adit with borrow material and then revegetate.

The Contractor will strip and stockpile 1 foot of cover soil from the borrow area. The borrow area is adjacent to the adit. Excavate the adit opening to allow backfilling and stockpile this material (estimated at 1½ cubic yards). Backfill the adit with borrow material and stockpiled material from the excavation of the adit opening. This backfilling will extent to 10 feet into the adit from the adit opening (estimated at 5 cubic yards). Place 1 foot of stockpiled cover soil over the backfilled adit and the borrow area. Revegetate the borrow area and the backfilled adit.

1.2.8 Dandy West Upper

The goal is to excavate two runoff diversion ditches, backfill the shaft, remove and replace the steel grate on the shaft, rebuild the slope adjacent to the shaft, and revegetate.

The Contractor will remove and salvage the failed steel grate covering the shaft. Excavate a runoff diversion ditch on the northern edge and one ditch on the southern edge of the slope to be rebuilt. These ditches will be 2 foot deep and 4 foot wide at the top and approximately 100 feet in combined length. Backfill shaft (12' x 18' x 26' D) with 170 cubic yards of material from Waste Dump #4. Replace the salvaged steel grate over backfilled shaft. Rebuild the slope west of and adjacent to the shaft using 175 cubic yards of material from Waste Dump #4. Broadcast seed and fertilize the rebuilt slope and borrow area. Place 18 straw bales on the toe of the rebuilt slope.

1.2.9 Lehigh

The goal is to backfill one large subsidence hole, install a new shaft cover, and revegetate.

The Contractor will excavate a drainage ditch out the side of the subsidence hole to facilitate water drainage. Then backfill the subsidence hole (32' x 40' x 23' deep) with 1,100 cubic yards of material from the borrow area. Strip and replace the topsoil (289 cubic yards) from the borrow area. Fabricate a new steel shaft cover (37" x 37"), paint with galvanizing paint, and provide 4 padlocks to lock down the cover. Seed, fertilize and mulch the backfilled subsidence hole and trench (0.12 acres). The borrow area will remain unvegetated since it is in a cultivated field.



2. RESPONSIBLE PARTIES

2.1 Contractor

The successful low bidder was Baxter Construction. Their address is shown below:

Baxter Construction 4014 Hardin Road Billings, Montana 59101 Phone: 406/259-6404

MT Contractor's License: 4884 A

2.2 Reclamation and Engineering Plan

Spectrum Engineering was assigned the responsibility of preparing the reclamation and engineering specifications prior to contractor selection. Plans conforming to the general requirements were formulated in the field to meet specific conditions.

Spectrum's address is shown below:

Spectrum Engineering 1413 4th Avenue North Billings, Montana 59101 Phone: 406/259-2412

2.3 Quality Control Inspection

Spectrum Engineering performed the quality control inspection. The project engineer was Bill Maehl and the construction inspectors were Bob Seader and John Deeney.

2.4 AMRB Coordination

The AMRB Project Manager was Joel Chavez, Montana Department of State Lands, Abandoned Mine Reclamation Bureau.

3. CHRONOLOGICAL LISTING OF EVENTS

3.1 Pre-Bid Conference

The pre-bid conference was held on August 10th, 1993 at the Klein Revegetation project site at the town of Klein south of Roundup.



3.2 Bid Date

The bid opening date was August 20th, 1993.

3.3 Three Lowest Bids

There were 3 bidders on this project with bids ranging from \$20,403.00 to \$28,312.00. The engineer's estimate was \$26,285.00. The bid tabulations have been included in ATTACHMENT 1. The three bidders are listed below.

Baxter ConstructionHallett ReclamationPine StreetBillings, MontanaLivingston, MontanaGlendive, Montana\$ 20,403.00\$ 27,237.00\$ 28,312.00

3.4 Contract Award/Notice of Award/Notice to Proceed

The contract was awarded to the low bidder (Baxter Construction) after receiving all of their bonds, stormwater permit, and other required paper-work. The Agreement was dated September 15th, 1993.

The Notice to Proceed was issued September 7th with a work start date of September 20th, 1993. Baxter Construction performed all of the work themselves. The work started September 20th at the Coal Creek site and was completed on October 26th at the Klein site. The additional Lehigh site was completed on December 14 and 16th, 1993. They used 37 calendar days of the 45 allowed calendar days to complete the work. They work 21 days of actual time to complete all of the sites including Lehigh.

3.5 Construction Start-up

The Contractor started mobilizing his equipment to the Coal Creek site on September 20th, 1993.

3.6 Change Orders

There was one change order written for this project. A copy of this change order is included in this report as ATTACHMENT 2. The change order was for final quantity adjustments, deleting the Sonenberg-Roth site, adding the Lehigh site, and adding the Larry Zimmerman area at the Klein site. The change order added a total of \$8,492.13 to the contract price with \$6,501 of that being the Lehigh site.



3.7 Work Stoppages

There were two work shut-downs during the project. One occurred when snow prevented completion of the Klein site. The second work shut-down came after Klein was completed until the landowner consent could be secured for the Lehigh site.

3.8 Requests for Payment

There were two payment requests on this project. Pay Request 1 was for the period from job start through 10/19/1993. The amount completed for this pay request was \$20,403.00. The second pay request was from 10/20/93 through job completion.

3.9 Substantial Completion

The date of Substantial Completion was October 26th, 1993.

3.10 Final Completion and Approval

The AMRB field inspection date was October 5th, 1993. The Final Completion date is one year from the Substantial Completion date or October 26th, 1994.

3.11 Final Payment

Final payment will be made to the Contractor in January, 1994. Copies of the two payment requests have been included in ATTACHMENT 3.

4. CONSTRUCTION

4.1 Description of Project Plan

The objective of the proposed work is to perform maintenance work on previously reclaimed AMRB coal projects. The work at each site varied from minor to more complex and time-consuming. None of these sites presented any construction difficulties. Several of the sites had further subsided from when the AMRB/engineer field visit occurred and when construction started. Reclamation plans were developed on-site for these extras.



4.2 Major Equipment List

<u>Type</u>	Make/Model	Size/Horsepower	No. on Job
Track loader	John Deere 755	2¼ yd - 152 hp	1
Track loader-backhoe	Case 580D	7/8 yd - 55 cy	1
Scraper	Terex TS-14	14 yd - 288 hp	1
Scraper Scraper	Michigan 110-11	11 yd	1
Dump truck	Ford	6 yd	1
Motor grader	Cat 12E	•	1

4.3 Contractor Employees

The number of contractor employees on the job was 2 counting the Contractor himself.

4.4 Construction Activities

Baxter Construction moved their equipment to the Coal Creek site on September 20th and started work. Three new subsidence holes had opened up (6' x 12' x 6' deep, 8' x 8' x 6' deep and 12' x 12' x 6' deep). These holes were backfilled and seven erosional channels were filled. Straw bale dikes were installed on erosional channels and all disturbance revegetated.

Mobilized to the Bryan site on September 21st, backfilled the adit opening (using 15 cy rather than the 3 cy estimated). Worked up the bare spots and revegetated.

Moved to Crow Rock on 9/21/93 and started work. Filled the erosional channels and installed straw bales. The two very small subsidence holes (8-inch diameter) had joined and formed one very large hole (12' x 20' x 8' deep). This hole was backfilled and all disturbed areas revegetated.

Moved to Leo-Anderson on 9/22/93 and completed this site. Excavated out the subsidence hole and backfilled. All disturbed areas revegetated.

The McElroy site was done on September 23rd. The adit was larger than anticipated when opened up and required additional fill (closer to 20 cy additional above the estimated 5 cy). All disturbed areas were revegetated.

Dandy West Upper was completed on 9/24 and 9/27-28/93. This air shaft connects with the underground workings and had enlarged allowing the grate to collapse into the opening. This shaft required a total of 562.5 cubic yards to fill (170 original estimate). Only half of the grate was able to be salvaged with the other half dropping into the shaft in a vertical position. This did not interfere with backfilling. The slope above the shaft was rebuilt and straw bales were placed along the downhill side. The disturbed areas were seeded and fertilized (no mulch applied).



The Klein Revegetation site was started on 9/30/93. Work continued here on 10/1, 10/4, 10/5, 10/6, 10/12, 10/14, 10/15, 10/18, 10/25, 10/26 and finished one tiny spot on 10/27. Many additional sites were brought up by the landowner once work had started. A coal slack pile up on the hill had been moved previously and no provisions had been made for drainage control. The water had run down the road causing deep gulling. This upper area was fixed by blading a drainage way to keep water from running down the road and the gulling was repaired. Larry Zimmerman, the landowner on the south side of the road, saw the work being down on Alan Churchill's property and ask that his unvegetated coal slack piles be addressed. Five additional areas were regraded inplace, neutralized, and revegetated.

The Sonenberg-Roth site was deleted from the package due to lack of landowner consent. One additional site was added in Judith Basin County called Lehigh. This subsidence hole adjacent to the highway was addressed on 12/14 and 12/16 after landowner consent was secured. This hole required 1,100 cubic yards of fill. A new steel shaft cover and 4 padlocks were provided (37" x 37") to secure a concrete covered shaft. The cover was painted with galvanized paint to prevent rusting.

All work was done as shown on site plans. A total of 2.92 acres were reclaimed. Two adits and 1 shaft were closed, 1 shaft was secured and a total of 6 subsidence holes were backfilled. This completed the 1993 Southeastern MT Maintenance Project.



4.5 Quantities Used

Almost every bid item was based on a lump sum basis. This made the administration of the contract fairly straight-forward. No disputes were raised by the Contractor about the estimated quantities being wrong.

<u>ltem</u>	<u>Amount</u>		Unit Cost	Total Cost
Mobilization Provide Water	8. 0.	sites K gals	\$1187.50/site 10.00/K gal	\$9,500.00 0.00
Salvage and Replace Cover Soil	306.	yards	3.42/yard	1,047.00
Excavate Diversion Ditch (15 CY)	1.	each	400.00/each	400.00
Remove and Replace Shaft Grate	1.	each	400.00/each	400.00
Close Mine Openings (570.5 CY)	3.	each	613.38/each	1,840.13
Rebuild Slope	175.	yards	2.86/yard	500.00
Subsidence Backfilling	1250.	yards	2.72/yard	3,404.00
Erosion Grading	2.	sites	350.00/site	700.00
Excavate and Bury				
Coal Slack Pile	900.	yards	3.00/yard	2,700.00
Reduce Coal Slack Pile				
Slopes & Bury Material	700.	•	2.14/yard	1,500.00
Neutralize Coal Slack	1.2	22 acres	1200.00/acre	1,464.00
Fertilize, Seed & Mulch	2.9	2 acres	1500.00/acre	4,380.00
Straw Bales for Erosion				
Control	40.	bales	5.75/bale	230.00
Ditch & Road Repair	1.	each	230.00/each	230.00
Excavate Drainage Ditch	1.	each	350.00/each	350.00
Provide Shaft Cover	1.	each	250.00/each	250.00
All Tasks				\$28,895.13

5. PROJECT COSTS

5.1 Pay Request

Two pay requests were processed for this project as addressed under Section 3.8 above. Copies of these two pay requests have been included in ATTACHMENT 3.



1993 SOUTHEASTERN MT MAINTENANCE PROJECT

5.2 Cost per Site

Site Name	Disturbed Acres	Cost/Acre	Total <u>Project Cost</u>
Bryan	0.20	\$ 8,000.00	\$ 1,600.00
Coal Creek	0.20	7,652.50	1,530.50
Crow Rock	0.20	9,855.00	1,971.00
Leo/Anderson	0.16	11,375.00	1,820.00
Klein Revegetation	1.61	5,968.32	9,609.00
McElroy	0.01	114,000.00	1,140.00
Dandy West Upper	0.42	11,246.74	4,723.63
Lehigh	<u>0.12</u>	<u>54,175.00</u>	<u>6,501.00</u>
Total	2.92	\$ 9,895.59	\$ 28,895.13

5.3 Total Project Cost

The original bid was \$20,403.00 and one change order was issued for \$8,492.13 bringing the total construction cost to \$28,895.13. The total engineering and construction management cost for the project was \$37,861.50. An analysis of the engineering costs versus construction costs is presented in ATTACHMENT 4.

6. PROJECT SUMMARY

6.1 Summary of Project

The project went as scheduled with few modifications. The only changes necessary were due to additional subsidence which had occurred from the time the bid package was prepared and the construction started. Additional work was added at the Klein site after the landowner on the south side of road saw the good work being done on the north side. One new site was added at Lehigh which had a large subsidence hole and missing shaft cover.

Baxter Construction completed the project in the allowable contract time using 37 of the 45 days available.

6.2 Site Condition after Completion

All work looked good and followed specifications. Baxter Construction, the Contractor, did a good job on this small project.



1993 SOUTHEASTERN MT MAINTENANCE PROJECT

6.3 Maintenance or Follow-up

The Coal Creek and Crow Rock sites exhibited active signs of subsidence (new holes opened up from when the engineer was shown the sites and when construction started). These sites and Dandy West Upper should be checked next spring for further subsidence or shaft opening.

6.4 Bid Package (Construction) Drawings

The bid package contained ten Site Plan sheets covering the work at the nine sites. These are located in ATTACHMENT 5 at the back of the final report. These plans represent the reclamation engineering design (the plans from which the contractors bid the work).

6.5 As-Built Drawings

The original Site Plan sheets were modified to reflect as-built final reclamation construction. These are the same plans presented right before the photographs. Since each of these sites was small, there was no need to present a complete set of pre- and post-construction drawings.

7. COMMENTS/SUGGESTIONS

On this project the engineering planning went well. The final work product accomplished all the proposed objectives.



1993 SOUTHEASTERN MT MAINTENANCE PROJECT

8. PHOTOGRAPHS/SLIDES

8.1 Listing

The description of the photographs taken to document the work performed is found at the back of the final report under ATTACHMENT 5. Each picture is numbered on the front and has a generic label on the back. Following the photo descriptions are the photos themselves. The two bound final reports contain photographs and the unbound report contains only photocopies of the photo sheets (instead of slides) per the AMRB Project Manager.

8.2 Photo Location Maps

The location where the photos were taken and their orientation are shown on the asbuilt plan sheets located in ATTACHMENT 5 at the back of the report.

8.3 Photos/Slides

The photographic documentation of the project includes only print film per the AMRB Project Manager.

A sequence of photographs documenting the construction activities begins immediately following the photo location maps at the back of the report.



ATTACHMENT 1 BID TABULATIONS

T THE WINDLESS

SÍGIS VALEBERAY-ISBN

	SID IA	BID TABULATIONS	ENGINEER'S	R'S ESTIMATE	HALLETT RE	HALLETT RECLAMATION	PINE STREET INC	INC.	BAXTER CONSTRUCTION	STRUCTION
ر	Unit	Description	Unit Price	Total Price	CO.					
I	LS	Mobilization		0.00		00:00		00.00		0.00
		Bryan	500.00	500.00	675.00	675.00	1200.00	1,200.00	1000.00	1,000.00
		Coal Creek	500.00	500.00	245.00	245.00	750.00	750.00	500.00	500.00
		Crow Rock	500.00	500.00	615.00	615.00	1000.00	1,000.00	1000.00	1,000.00
		Sonenbery-Roth	500.00	500.00	245.00	245.00	500.00	500.00	1000.00	1,000.00
		Leo/Anderson	500.00	500.00	1265.00	1,265.00	1500.00	1,500.00	1000.00	1,000.00
		Klein Reveretation	\$00.00	1,000.00	735.00	735.00	2500.00	2,500.00	1000.00	1,000.00
		McElroy	500.00	500.00	1655.00	1,655.00	800.00	800.00	1000.00	1,000.00
		Dandy West Upper	\$00.00	1,000.00	1105.00	1,105.00	2000.00	2,000.00	1200.00	1,200.00
×	KGAL	Frivide water for dust suppression at all sites	25.00	250.00	78.50	785.00	30.00	300.00	10.00	100.00
T	LS	Salvage and replace cover soil		00:00		0.00		0.00		0.00
1	LS	Вгуар	200.00	200.00	75.00	75.00	30.00	30.00	50.00	50.00
1	LS	Crow Rock	200.00	200.00	75.00	75.00	30.00	30.00	25.00	25.00
I	LS	Sonenberg-Roth	200.00	200.00	75.00	75.00	30.00	30.00	25.00	25.00
1	LS	Leo/Anderson	200.00	200.00	155.00	155.00	\$0.00	80.00	00.00	80.00
1	LS	McElroy Site	200.00	200.00	75.00	75.00	30.00	30.00	25.00	0.00
	LS.	Excavate runost diversion ditch at Dandy West Upper	500.00	500.00	155.00	155.00	750.00	750.00	400.00	400.00
T	LS	Remove and replace shaft grate at Dandy West	\$00.00	1,000.00	740.00	740.00	200.00	200.00	400.00	400.00
Щ	EA	Close mine openings		0.00		0.00		0.00		0.00
Щ	EA	Bryan	1500.00	1,500.00	230.00	230.00	50.00	50.00	250.00	250.00
ш	EA	McElroy	1500.00	1,500.00	155.00	155.00	50.00	50.00	100.00	00.00
щ	EA	Dandy West Upper	2000.00	2,000.00	2640.00	2,640.00	12.00	12.00	450.00	450.00
-	LS	Rebuild Slope at Shaft #1 at Dandy West Upper	1000.00	1,000.00	3100.00	3,100.00	1750.00	1,750.00	500.00	500.00
	LS	Subsidence backfilling		0.00		0.00		0.00		0.00
						14 800 00		00 000		10 105 00



DSL/AMRB 93-MO4 DATE August 20, 1993

1,200.00 103.50 250.00 960.00 960.00 0.00 00.009 300.00 300.00 150.00 240.00 15.00 330.00 0.00 500.00 400.00 30.00 80.50 46.00 23.00 150.00 0.0 1,500.00 2,700.00 BAXTEACONSTRUCTION 150.00 250.00 400.00 300.00 150.00 1500.00 1500.00 1500.00 1500.00 1500.00 1500.00 1500.00 1500.00 500.00 2700.00 1200.00 1500.00 5.75 5.75 5.75 5.75 200.00 50.00 250.00 200.00 300.00 4,500.00 0.0 00.053 400.00 400.00 30.00 320.00 50.00 440.00 140.00 180.00 300.00 0.00 0.0 80.00 40.00 2,100.00 2,000.00 .600.00 PINE STREET INC. 2000.00 2000.00 200.002 300.00 2000.00 2000.00 250.00 250.00 200.00 300.00 4500.00 10.00 2500.00 2000.00 10.00 10.00 10.00 2100.00 2000.00 2000.00 5000.00 230.00 2,525.00 1,760.00 300.00 1,200.00 75.00 155.00 0.0 770.00 460.00 155.00 0.0 600.00 300.00 150.00 240.00 15.00 330.00 0.00 77.00 0.00 22.00 99.00 2,930.00 12,437.00 HALLETT RECLAMATION CO. 1993 Southeastern MT Coal Maintenance Project Many Counties, MONTANA 770.00 5.50 155.00 230.00 460.00 155.00 1500.00 1500.00 1500.00 5.50 2525.00 2200.00 1500.00 1500.00 5.50 5.50 5.50 2930.00 1500.00 1500.00 1500.00 500.00 500.00 1,800.00 450.00 500.00 ,000.00 500.00 500.00 00.009 300.00 150.00 240.00 15.00 330.00 350.00 200.00 100.00 1,400.00 300.00 0.00 1,600.00 ,200.00 ENGINEER'S ESTIMATE Total Price 1000.00 500.00 1500.00 1500.00 500.00 500.00 500.00 2000.00 1500.00 1500.00 1500.00 1500.00 1500.00 500.00 1800.00 1400.00 1500.00 25.00 25.00 25.00 25.00 Unit Price Excavate coal stack disposal pit, stockpile topsoil and spread over disturbed areas at Klein Revegetation site Reduce slopes on two coal slack piles and bury in disposal pit at Klein Revegetation Site Neutralize coal slack at Klein Revegetation Straw bales for erosion control Fertilize, Seed and mulch Klein Reveretation Dandy West Upper Dandy West Upper **Erosion Grading** Sonenberg-Roth Sonenberg-Roth Sonenberg-Roth Sonenberg-Roth Leo/Anderson Leo/Anderson Crow Rock Crow Rock BID TABULATIONS Description Crow Rock Coal Creek Coal Creek Crow Rock Coal Creek McElroy Bryan Acre Acre Acre Acre Acre Unit Σ S S Σ 3 Σ Γ Ac Ac Ac EA EA EA EA EA Σ Σ Ac Ac Estimated Quantity 0.30 0.10 0.40 0.30 0.16 2.09 0.20 0.20 0.22 0.01 44 14 00 18 Item Number 11. 10. 12. 13. 13. 6

H:\RECLAM\MS\PROJECT\NEMT.BID

20,403,00

28,312.00

27,237,00

14,750.00

10,298.00



ATTACHMENT 2 CHANGE ORDERS

c ryemiesarra

PERSONAL PROPERTY

CHANGE ORDER

PEGEIVED

JAN 1 0 1994

STATE LANDS ORDER NO. 1

PROJECT TITLE: 1993 Southeastern MT Maintenance Project
MONT A/E or DSL-AMRB: 93-M04
CONTRACT DATE: September 20th, 1993
OWNER: Department of State Lands, Abandoned Mine Reclamation Bureau
CONTRACTOR: Baxter Construction Company
Change Orders must be accompanied by an itemized cost breakdown. You are hereby requested to comply with the following changes from the Contract Documents. (Show separate costs for materials, labor, equipment, and miscellaneous. Show percent where applicable.)

			cos	ST OF CHAN	GES		TOTAL
NO.		MAT'LS.	LABOR	EQUIP.	MISC.	TOTAL UNIT COST	COST
1.	Delete Sonenberg-Roth Site due to landowner consent withdrawal by Bid Item Number 1. Mobilization 3. Salvage and Replace Cover Soil 8. Subsidence Backfill 9. Erosion Grading 13. Fertilize, Seed and Mulch (0.1 acres) 14. Straw Bales (4 bales)					(-1000) (-25) (-250) (-150) (-150) (-23)	(-1000.00 (-25.00 (-250.00 (-150.00 (-150.00 (-23.00
2.	Provide Water for Dust Suppression - None Required (Bid Item Number 2)					(-100)	(-100.00
3.	Close Mine Openings (Bid Item # 6) at Dandy West Upper air shaft 392.5 cubic yards extra x \$2.65/CY					1040.13	1040.13
4.	Subsidence Backfill (Bid Item #8) Coal Creek-3 new holes (5 hrs backhoe) Crow Rock-1 new hole (3 hrs backhoe)					250.00 150.00	250.00 150.00
5.	Neutralize Slack at Klein (Bid Item 12) Extra acreage at Klein of 0.02 acres Add Larry Zimmerman coal slack-0.40 acres					24.00 480.00	24.00 480.00
6.	Mobilize Dump Truck to Klein with more lime for Larry Zimmerman sites - 6 hours @ \$50/hour					300.00	300.00
7.	Ditch and Road Repair at Klein					230.00	230.00
8.	Revegetate additional 0.81 acres at Klein					1215.00	1215.00
9.	Add Lehigh site subsidence hole & shaft cover				U	6501.00	6501.00
	TO	TAL COST - M.	ATERIALS, LA	BOR, EQUIPMI	ENT & MISC.		8,492.13
			OVERH	EAD & PROFIT	@%		INC.
			GRAND TOTA	AL - THIS CHAI	NGE ORDER	·	\$ 8,492.13

Original Contract Price	\$ 20,403.00
Current Contract Price Adjusted by Previous Change Order	\$ 20,403.00
Cost this Change Order (+ or -)	+ \$ 8,492.13
New Contract Price including this Change Order	\$ 28,895.13

	ompletion date as set forth in the Contract Docu o calendar days.	ments shall be (unchanged, increased, decreased)						
The d	ate for completion of all work was12/16/19	993						
Descr	iption and Justification for Change:							
1.		when the landowner withdrew his verbal consent. Bid items were soil (\$25), subsidence backfill (\$250), erosion grading (\$150), and straw bales (4 bales x \$5.75/bale=\$23).						
2.	No water was required for dust suppression (10 Kgal x \$	10/Kgal=\$100).						
3.	was removed and you could see the extent of the working 562.5 cubic yards were actually put into the hole. The	had subsided and the hole was wider and deeper once the grate gs. The original bid estimate was 170 cubic yards and a total of original bid was \$2.65/CY. The extra yardage of 392.5 CY x bit rate per hour so either method gives the same extra cost.						
4.	12'x12'x6'D. This took 5 hours of Case backhoe time to	d up at Coal Creek. These holes were 6'x12'x6'D, 8'x8'x6'D, and fix (5 hrs x \$50/hr=\$250). The two little gopher sized holes at dimensions 12'x20'x8'D. This took an additional 3 hours of Case						
5.	Neutralize coal slack at Klein. An extra 0.02 acres were Zimmerman's property directly south of Alan Churchill's.	limed at Klein plus 0.40 acres were added and limed on Larry						
6.	Larry Zimmerman's coal slack areas were added to the pro to make an extra trip to Warren (remobilize) to get more I	ject right before project completion. This required the Contractor ime (6 hours dump truck x \$50/hour= \$300).						
7.	Ditch and road repair of washout at Klein in previously reclarate for motor grader at \$65/hour).	aimed area (2 hours Case 580 backhoe @ \$50/hour plus 2 hours						
8.	Revegetate. Additional areas (1.61 total acres or 0.81 mo areas and ditch & road repair on Churchill's and 0.4 acre	re than bid amount) at Klein were revegetated (more coal slack s on Larry Zimmerman's).						
9.	9. Add Lehigh site. Large subsidence hole and shaft cover. Took 1100 cy of fill @ \$2.14/cy, 289 cy of salvage & replace topsoil @ \$3/cy, revegetate 0.12 acres @ \$1500/acre, excavate drainage ditch @ \$350, provide galvanize painted steel shaft cover with 4 new padlocks @ \$250 plus mobilization of scraper and backhoe at \$2.20/loaded mile plus bonds and insurance at \$2,500 for a total of \$6,501.							
	SURETY C	ONSENT						
bonds The P applic Order	shall apply and extend to the Contract as the rincipal and the Surety further agree that on or able Performance Bonds or Bonds is hereby in	Contract Change Order and agrees that its bond or reby modified or amended per this Change Order. after execution of this consent, the penalty of the ocreased by \$_8,492.13 (100% of the Change or and Material Bond or Bonds is hereby increased bount).						
	ITERSIGNED BY MONTANA PENT AGENT	SURETY The Promier Insurance Company						
	HOINESS LaBAR INSURANCE, INC.	BY: W Vandwutt						
	Montana Resident Agent	By: Wip W. Vandeventer, Attorney-in-fac						
Recon	nmended by: Spectrum Engineering	Milliam Macho 12/23/93						
	Engineer	CA B 10						
Accep	ted by: Baxter Construction Company	12/28/93						
Annro	ved by: La Contractor	Date/						
	Owner	Date						

ATTACHMENT 3 PAYMENT REQUESTS



PAYMENT REQUEST NO. _1_

1993

FROM <u>9/20/1993</u> TO <u>10/20/1993</u>

PROJECT TITLE: 1993 S	SOUTHEASTERN MT C	OAL MA	INTENANCE PROJECT	
LOCATION: SOUTHER	ASTERN MONTANA	M	ONT A/E or DSL-AMRB	: _93-M04
NAME OF CONTRACTOR:	BAXTER CONSTRU	CTION (COMPANY	
ADDRESS: 4014 HARDII				
	SUMMARY OF		OT CTATUC	
	SUMMARY OF	PROJE	CI SIAIUS	
Amount of Original Contra	ct		\$_	20,403.00
Change Order No.			 	
Change Order No.				
Change Order No. Amount of Approved Char				0.00
TOTAL CONTRACT AMO	• , ,		\$ \$	20,403.00
12				
	Pay Request No.		Amount of Request	
	1		\$18,705.00	\cap
				- h \/
7				10/25/9-
				112/12/10-
				10/hs/1
		1		, ,
Total Contract Amount Co	mpleted to Date		\$	18,705.00
Less Retainage (<u>10</u> %)	•		\$_	1,870.50
TOTAL AMOUNT EARNED Less Previous Payments	TO DATE		\$ ₋ \$	16,834.50 0.00
AMOUNT DUE THIS PAYM	IENT		\$_ \$_	16,834.50
Less 1% Tax	ND.		\$ <u></u>	168.35
TOTAL DUE CONTRACTO	n		Φ_	16,666.15
I certify that this claim is correct a	and just in all respects and			
that payment or credit has not be		4.5	DOOUTE BY	
BAXTER CONSTRUCTION CO	DMPANY	AP	PROVED BY:	
Contracto	or		PARTMENT OF STATE LAND NE RECLAMATION BUREAU	OS, ABANDONED
By Col barr			Owne	er
Date 10 - 2 2 - 97	 -	Ву		
RECOMMENDED BY:		Da	te	
SPECTRUM ENGINEERING				
Enginee			RESP. CNTR. 30117	9400-5-01
By Milliam C	Mae 20		OBJ. EXP. 7121	
Date	93		APPROVAL Va R	Chelen
, ,	_	D ,	DATE 10 - 25-	
	P	R - 1		Hev. 3791

Item No.	Description	Contract Quantity	Contract Unit Price	Previous Quantity Requested	Current Quantity Completed	Total Quantity Completed to Date	Total Contract Amount Completed to Date	Amount Due this Payment
1.	Mobilization	1 LS	7700.00	0	0.87	0.87	6700.00	6700.00
2.	Provide Water	10 Kgal	10.00	0	О	0	0.00	0.00
3.	Salvage & Replace Coversoil	1 LS	205.00	0	0.88	0.88	180.00	180.00
4.	Excavate Run- off Diversion Ditch at Dandy West	1 LS	400.00	0	1	1	400.00	400.00
5.	Remove and Replace Grate at Dandy West	1 LS	400.00	0	1	1	400.00	400.00
6.	Close Mine Openings	3 Each	266.67	0	3	3	800.00	800.00
7.	Rebuild Slope at Dandy West	1 LS	500.00	0	1	1	500.00	500.00
8.	Subsidence Backfilling	1 LS	900.00	0	0.72	0.72	650.00	650.00
9.	Erosion Grading	1 LS	850.00	0	0.82	0.82	700.00	700.00
10.	Excavate Coal Slack Pit & Topsoil Handling at Klein	1 LS	2700.00	0	1	1	2700.00	2700.00
11.	Reduce Slopes on Coal Slack Piles at Klein	1 LS	1500.00	0	1	1	1500.00	1500.00
12.	Neutralize Coal Slack at Klein	0.80 Acres	1200.00	0	0.80	0.80	960.00	960.00
13.	Fertilize, Seed and Mulch	2.09 Acres	1500.00	0	1.99	1.99	2985.00	2985.00
14.	Straw Balco	40 Each	5.75	0	40	40	230.00	230.00
, =/0+	Materials on Site (Attach Schedule)		-	\$	\$		\$0.00	\$0.00
1	TOTALS	-					\$18,705.00	\$18,705.00

PAYMENT REQUEST NO. 2

RECEIVED

FROM 10/20/1993 TO 12/16/1993

JAN 10 1994

	THOM	1993 10 12/16/199	3	STATE LANDS
PROJECT TITLE: 1993 S	OUTHEASTERN M	T COAL MAINTENANCE	E PROJECT	LANDS
LOCATION: SOUTHEA	STERN MONTANA	MONT A/E or	DSL-AMRB:	93-M04
NAME OF CONTRACTOR:				
ADDRESS: 4014 HARDIN				
	SUMMARY (OF PROJECT STATUS		
Amount of Original Contract	ot .		\$	20,403.00
Change Order No	1	\$ 8,492.13	·	
Change Order No		\$		
Change Order No		\$		
Amount of Approved Chang	ge Order(s)	· · · · · · · · · · · · · · · · · · ·	\$	8,492.13
TOTAL CONTRACT AMOU	INT		\$	28,895.13
	Pay Request No.	Amount of Requ	uest	
	1	\$18,705.00		
	2	\$10,190.13		
<u> </u>				
Tatal Cambus et A				
Total Contract Amount Com Less Retainage (_0_%)	ipleted to Date		\$	28,895.13
TOTAL AMOUNT EARNED	TO DATE		\$ \$	0.00 28,895.13
Less Previous Payments			\$	16,834.50
AMOUNT DUE THIS PAYME	ENT		\$	12,060.63
Less 1% Tax TOTAL DUE CONTRACTOI	5		\$	120.61
	1		\$	11,940.02
I certify that this claim is correct and that payment or credit has not been	d just in all respects and received.			
		APPROVED BY:		
BAXTER CONSTRUCTION CON Contractor	IPANY	DEPARTMENT OF	STATE LANDS.	ARANDONED
By Cal Date		MINE RECLAMATIO	N BUREAU	
Date 12 28/9	3	By Vce A	Owner	Lever
RECOMMENDED BY:		Date ////9	4	
SPECTRUM ENGINEERING	•	777	/	
Engineer	0			
By Milliam C	Maeap			
0/03/9	7 7			

Item No.	Description	Contract Quantity	Contract Unit Price	Previous Quantity Requested	Current Quantity Completed	Total Quantity Completed to Date	Total Contract Amount Completed to Date	Amount Due this Payment
1,	Mobilization	1 LS	7700.00	0	0.87	0.87	6700.00	6700.00
2.	Provide Water	10 Kgal	10.00	0	0	0	0.00	0.00
3.	Salvage & Replace Coversoil	1 LS	205.00	0	0.88	0.88	180.00	180.00
4.	Excavate Run-off Diversion Ditch at Dandy West	1 LS	400.00	0	1	1	400.00	400.00
5.	Remove and Replace Grate at Dandy West	1 LS	400.00	o	1	1	400.00	400.00
6.	Close Mine Openings	3 Each	266.67	0	3	3	800.00	800.00
7.	Rebuild Slope at Dandy West	1 LS	500.00	0	1	1	500.00	500.00
8.	Subsidence Backfilling	1 LS	900.00	0	0.72	0.72	650.00	650.00
9.	Erosion Grading	1 LS	850.00	0	0.82	0.82	700.00	700.00
10.	Excavate Coal Slack Pit & Topsoil Handling at Klein	1 LS	2700.00	0	1	1	2700.00	2700.00
11.	Reduce Slopes on Coal Slack Piles at Klein	1 LS	1500.00	0	1	1	1500.00	1500.00
12.	Neutralize Coal Slack at Klein	0.80 Acres	1200.00	0	1.22	1.22	1464.00	1464.00
13.	Fertilize, Seed and Mulch	2.09 Acres	1500.00	0	2.08	2.08	4200.00	4200.00
14.	Straw Bales CHANGE ORDER 1	40 Each	5.75	0	40	40	230.00	230.00
	Dandy West Upper Extra CY	392.5 CY	2.65	0	392.5	392.5	1040.13	1040.13
	Extra Subsidence filling with backhoe	8 Hours	50.00	0	8	8	400.00	400.00
	Extra Mobilization	6 Hours	50.00	o	6	6	300.00	300.00
	Ditch/Road Repair (backhoe & grader)	2 Hours	115.00	0	2	2	230.00	230.00
	Lehigh Subsidence	1 LS	6501.00	0	1	1	6501.00	6501.00
	Materials on Site (Attach Schedule)	-		\$	\$		\$0.00	\$0.00
	TOTALS						\$28,895.13	\$28,895.13

PR - 2 Rev. 3/91

ATTACHMENT 4

ANALYSIS OF CONSULTANT COSTS INCURRED



ANALYSIS OF CONSULTANT COSTS INCURRED FOR THE MONTANA DEPARTMENT OF STATE LANDS ABANDONED MINE RECLAMATION BUREAU

AMRB PROJECT NUMBER: DSL-AMRB 93-M04 1993 SOUTHEASTERN MT MAINTENANCE PROJECT

DATE OF PREPARATION: December 30th, 1993

ENGINEERING SERVICE	AMOUNT
DESIGN ENGINEERING:	\$22,748.38
CONSTRUCTION ENGINEERING AND PROJECT ADMINISTRATION COST:	\$15,113.12
TOTAL PROJECT ENGINEERING COST:	\$37,861.50
CONSTRUCTION COST:	\$28,895.13
PERCENTAGE ENGINEERING FEES TO CONSTRUCTION COST:	
DESIGN ENGINEERING/CONSTRUCTION COST	78.73%
CONSTRUCTION ENGINEERING/CONSTRUCTION COST	52.30%
TOTAL ENGINEERING COST/CONSTRUCTION COST	131.03%

REMARKS: Services provided included landowner contact and consent, surveying, basic engineering and reclamation design, bid document preparation, pre-bid and pre-construction meetings, construction staking, contract administration, quantity accounting, full time construction/reclamation inspection and final report preparation and project close-out.



ATTACHMENT 5 AS-BUILT DRAWINGS AND

PHOTO LOCATIONS

ATTACHMENT S

RESTRICT THE SA

COMA

LANDOWNER/CONTACT LIST

SITE NAME/LOCATION LANDOWNER/CONTACT SITE NAME/LOCATION LANDOWNER/CONTACT POWDER RIVER COUNTY CARBON COUNTY LANDOWNER McElroy NW%NW%Sec 36

SWWNE% Sec 18, T3S R46E Ashland Ranger District Bill Ott District Ranger P O 8ox 168 Ashland, MT 59003

Great Nonhern Properties NE'/-NW'/- Sec 3, T3S, R4SE Attn Steven Shirley 1101 North 27th Street - Suite 201 Billings MT 59101 406:248:4885

CUSTER COUNTY

Crow Rock Site Great Northern Properties SW% Sec 17, T12N R45E

Attn Steven Shirley
1101 North 27th Street - Suite 201 Billings MT 59101

MUSSELSHELL COUNTY

Klein Revegetation NW%SW% Sec 36 1219 2nd East T8N R25F

Box 987 Roundup MT 59072 406-323-1180 or 323-2403

GARFIELD COUNTY

Coleman & Virginia Lou Murnion Jordan, MT 59337 406-557-2251

NE%NE% Sec. 26 T19N R38E

Ted & Jack Binion (Landowners) Binion's Horseshoe Casino Las Vegas NV 89101 702-382-1600 James P Lucas (Contact)

Attorney-at-Law P O Box 728 Miles City, MT 59301 406-232-4070 Greg Severe (Ranch Manager) Binion Ranch, Haxby Route ordan, MT 59337

Slate of Montana (All of Sec. 36) c/o Dept. of State Lands Jeff Hagener, Chief Surface Management Bureau Land Administration Division 1625 111h Avenue Helena MT 59620 406-444.2074

ACCESS OWNER AND LESSEE Lessee for All of Section 36 and Owner of Access Route in Section 25 Mrs. Mary David PO Box 215

Dandy West Upper NE'/NE'/ Sec 8 T9S, R27E

LANDOWNER Bureau of Land Management Ken Hanity Billings Resource Area 810 E Main Billings MT 59105

406-657-6262 MINERAL CLAIMANT James J Stoick 1600 Avenue E Billings, MT 59102

406-252-1438

JUDITH BASIN COUNTY

Leibigh

Sec. 21,T15N, R12E

Gayle Evans Box 55 McCall Creek, MS 39847 601-835-0684

LANDOWNER

STORM WATER CONTROL **BEST MANAGEMENT PRACTICES (BMP'S)**

SITE NAME	LEGAL	DISTURBED ACRES	TIME LAPSE'	SURFACE WATER LDCATION	TEMPORARY SEDIMENT- ATIDN & ERDSION CONTROL	PERMANENT STABILIZATION	AS-BUILT ACRES
BRYAN	T3S, R46E, SEC. 18 NE%	0 40	2	edjacent	MULCH	PERMANENT SEEDING	0.20
CDAL CREEK	T3S, R45E, SEC. 3 NW1/6	0 20	1	1	MULCH STRAW	PERMANENT SEEDING	0.20
CROW ROCK	T12N, R45E, SEC. 17 SW1/4	0 20	2	0.2	BALES MULCH STRAW	PERMANENT SEEDING	0.20
KLEIN REVEGETATION	T8N, R25E, SEC, 36 SW1/4	0.80	5	0.1	BALES MULC <i>H</i>	PERMANENT SEEDING	1.61
SDNENBERG-RDTH	T18N, R37E, SEC 15 SE%		2	0.08	MULCH STRAW BALES	PERMANENT SEEDING	DROPPED
LED/ANDERSDN	T19N, R38E, SEC. 26 NE%	0 16	1	0.2	MULCH	PERMANENT SEEDING	0.16
McELRDY	T4S, R22E, SEC. 36 NW1/4	0.01	1	0.3	MULCH	PERMANENT SEEDING	0.01
DANDY WEST UPPER	T95, R27E, SEC. 8 NE%	0.22	5	1.5	STRAW		0.01
LEIHIGH TOTAL ALL SITES	T15N, R12E, SEC 2	2.093			BALES	PERMANENT SEEDING	0.42 0.12

The purpose of this project is to reclaim abendoned coal mines and a uranium mine. All of the sites addrassed herain were previously reclaimed and raquire some additional maintenance work. The construction activity will include selvaging and replecing cover soil; providing water for dust control; excavating runoff diversion dirches; ramoving and replacing a shaft grate; rabuilding a slopa; cloaling mine adds and shafts; becktilling subsidence; regrading erosional areas; and nautralizing coal stack. Temporary sedimentation and erosion control includes mulching and straw bales. Parmanent stabilization includes permanent seeding and fertilizing all disturbed areas.

The Owner is the Department of State Lands, Reclamation Division, Abandoned Mina Reclamation Bureau, 1625 t1th Avenue, Helena, Montana 59620 at telephone 1-444-2074. The Project Manager la Joel Chavez.

Good housekeeping for petroleum products, wastes, fertilizer end off-site tracking will be followed by the Contractor as outlined in MPDES Stormweter Discharge Permit and Erosion Control Plan Good housekeeping chores will include as a minimum:

- To prevent trecking of sediment off-site, prior to leaving the site, ell vehicles shall be washed down on site as determined by the Engineer
- Fuel, oil, grease and other such materials shall be stored in one location at each site in such a manner as to prevent spillage end prevent contamination of the surrounding soil. All meterials shall be stored in a berned plastic fined storage aree with a capacity of 110 percent of the largest container. Absorbent meterial shall be available on-site for cleen up of any spills; and,
- 3 Lime and lertilizer shall be stored on pallets off the ground or on plastic ground covers end covered with plastic or in other such menner es to prevent spillege and washing from rain water or wind into surrounding soil or off-site.

- Estimated time period in days from the start of on-site reclemetion construction until the site is permanently fertilized and seaded (long term erosion controls are installed). This is the time from site arrival until demobilization (weather dependent). Tamporary stabilization will include mutch and straw bales as outlined abova-
- 2. The distence in miles to the neerest source of potential surface weter arther Bowing or ponded including takes, rivers, and streams nnial, intermittent or currant dry drainages)
- 3. 100% of eff disturbed areas will be revegetated prior to leaving the sita


1993 SOUTHEASTERN MT. MAINTENANCE PROJECT

LOCATED IN GARFIELD, MUSSELSHELL, CARBON, POWDER RIVER & CUSTER COUNTIES, MONTANA

DSL/AMRB 93-MO4

PREPARED FOR:

MONTANA DEPARTMENT OF STATE LANDS ABANDONE! MINE RECLAMATION BUREAU



AREA MAP

SCALE IN MILES


ARCHAEOLOGICAL NOTICE

ANY KNOWN ARCHAEOLOGICAL MATERIALS NEAR THE CONSTRUCTION AREAS WILL BE MARKED BY THE OWNER AT NO TIME SHALL THESE ARCHAEOLOGICAL MATERIALS BE DISTURBED WITHOUT WRITTEN PERMISSION FROM THE

HAZARD NOTICE

MANY POTENTIAL HAZARDS EXIST AT THESE SITES THE EXTENT OF THESE HAZARDS IS NOT

THE CONTRACTOR SUBCONTRACTORS, AND THEIR EMPLOYEES WILL COMPLY WITH ALL APPLICABLE LOCAL, STATE, AND FEDERAL SAFETY REGULATIONS IN THE PERFORMANCE OF THE REQUIRED WORK CONTRACTORS AND OTHER PERSONS WORKING AT THE SITES SHALL BE FULLY RESPONSIBLE FOR APPRISING THEMSELVES OF ANY HAZARDOUS CONDITIONS WHICH MAY EXIST AND SHALL TAKE WHATEVER STEPS ARE NECESSARY TO INSURE THEIR SAFETY AND THE SAFETY OF OTHERS WHILE PERFORMING THEIR DUTIES



STATE LOCATION MAP

MAP SHEET INDEX


DESCRIPTION SHEET NO.

COVER SHEET	1
BRYAN	2
COAL CREEK	3
CROW ROCK	4
SONENBERG-ROTH	5
LEO/ANDERSON	6
KLEIN REVEGETATION	7
McELROY	8
DANDY WEST UPPER	9
LEIHIGH	10

ENGINEER'S CERTIFICATE

THE MAPS AND PLANS WHICH FOLLOW WERE ORIGINALLY PREPARED UNDER THE DIRECTION OF VARIOUS ENGINEERS AND FIRMS IN ORDER TO COMPLETE SITE RECLAMATION WORK OVER THE LAST 10 YEARS. THESE PLANS WERE NOT ALTERED. THE 1993 SOUTHEASTERN MT MAINTENANCE PROJECT USES THE ORIGINAL PLANS WITH THE MAINTENANCE WORK IDENTIFIED IN A DIFFERENT TYPOGRAPHIC STYLE. ONLY THE WORK IDENTIFIED AS MAINTENANCE ON THESE SITE PLANS AND IN THE BID PACKAGE IS TO BE COMPLETED.

I HEREBY CERTIFY THAT THE MAINTENANCE WORK SHOWN ON THESE MAPS AND PLANS WAS PREPARED BY ME OR UNDER MY DIRECT SUPERVISION. I CANNOT ACCOUNT FOR THE ACCURACY DF THE ORIGINAL SITE PLANS AND THE WORK PERFORMED. LIKEWISE THE ENGINEER WHO STAMPED THE ORIGINAL PLANS ASSUMES NO RESPONSIBILITY FOR THE MAINTENANCE WORK ADDITIONS.



ADDITIONAL INFORMATION PERTAINING TO THESE SITES MAY EXIST IN THE DEPARTMENT OF STATE LANDS' FILES OR AT SPECTRUM ENGINEERING'S OFFICE. THIS MATERIAL IS AVAILABLE FOR REVIEW BY ANY INTERESTED PARTY

REDUCED PRINTS ARE APPROX. 1/2 ORIGINAL SCALE

PREPARED BY:

SPECTRUM ENGINEERING Mining and Civil Engineers


> 4th Avenue Plaza 1413 4th Avenue North Billings, Montana 59101

E TUENNHONTTA

gaanwahe talus sa

OMA

PHOTADOL OTONS




AS-BUILT DRAWING
AND PHOTO INDEX

Z TM3MHOATTA

promising this each

DHA

CHOTTADOU STOMS




AND PHOTO INDEX

E TABMHOATTA

SOUTHWARD TABLES SA

GMA

WHOMADOL ONORS




AS-BUILT DRAWING AND PHOTO INDEX

ATTACHMENTS

SSHWARD THUR EA

CDAA

EVIOURADOU CEORGI




E TIMENTHOATTA

SOUNDARY THURSAN

OMA

SHORADOL GEORG




E THEMSATTA

SOMWARD THURSA

ONA.

CHOMADOU STORING



E THEMSHORTEN

gedward tuuo aa

SMOTTADOL STORY



1 Picture 1 is a close-up of the adit opening looking east.

COAL MAINTENANCE



② Picture 2 shows the topography and entrance of the opening from a helicopter view looking east.

HAZARD NOTICE

MANY POTENTIAL HAZAROS EXIST AT THIS SITE. THE EXTENT OF THESE HAZAROS IS NOT FULLY KNOWN

THE CONTRACTOR, SUBCONTRACTORS, ANO THEIR EMPLOYEES WILL COMPLY WITH ALL APPLICABLE LOCAL, STATE, AND FEDERAL SAFETY REGULATIONS IN THE PERFORMANCE OF THE REQUIRED WORK. CONTRACTORS AND OTHER PERSONS WORKING AT THE SITES SHALL BE FULLY RESPONSIBLE FOR APPRISING THEMSELVES OF ANY HAZARDOÚS CONDITIONS WHICH MAY EXIST AND SHALL TAKE WHATEVER STEPS ARE NECESSARY TO INSURE THEIR SAFETY AND THE SAFETY OF OTHERS WHILE PERFORMING THEIR DUTIES

STORM WATER POLLUTION PREVENTION AND EROSION CONTROL PLAN BEST MANAGEMENT PRACTICES FOR STORM WATER CONTROL

The Owner is the Department of State Lands, Reclamation Division, Abandoned Mine Reclamation Bureau, 1625–11th Avenue, Helena, Montana 59620 at telephone 1-444-2074 The project manager is Joel Chavez.

The construction activity is described in the Coal Maintenance Work Description. The reclamation construction is estimated to disturb and reclaim 0.01 acres during this project. This site is located in the NW%NW% of Sec. 36 T4S, R22E, Carbon County.


The estimated time period will be ½ day from the start of on-site reclamation construction until the site is permanently fertilized, seeded and mulched (long term erosion controls are installed). This is the time from site arrival until demobilization (weather dependant).

This site is located approximately 1500' from Elbow Creek which flows into the Clarks Fork of the Yellowstone which flows into the Yellowstone River.

Best Management Practices (BMP's) during construction to control sediment and erosion in storm runoff: Temporary stabilization practices - mulching entire area to be revegetated; and Permanent stabilization practices - seeding and fertilizing (100% revegetation of the site).

Good housekeeping for petroleum products, wastes, fertilizer and off-site tracking will be followed by the Contractor as outlined by the MPDES Storm Water discharge permit erosion control plan

ADDITIONAL INFORMATION PERTAINING TO THESE SITES MAY EXIST IN THE DEPARTMENT OF STATE LANDS' FILES OR AT SPECTRUM ENGINEERING'S OFFICE. THIS MATERIAL IS AVAILABLE FOR REVIEW BY ANY INTERESTEO PARTY.




AS-BUILT DRAWING AND PHOTO INDEX

E THEMHOMEN

Bayriya.RG TINUQ.BA.

CHORASICU CARPITA




ATTACHMENT S

AS-BUILT BRAWINGS

OMA

CMONTACU STORES



AS-BUILT DRAWING AND PHOTO INDEX

E THEMHOATIA

egenward tingera

DMA

PHOTO LOCATIONS



ED R	DATE <u>TAKEN</u>	SUBJECT OR COMMENTS
١		
	09-21-93	Pre-construction view of adit subsidence.
	09-21-93	Pre-construction of adit subsidence.
	09-21-93	Pre-construction of adit opening.
	09-21-93	Excavating opening to facilitate backfilling.
	09-21-93	Hole backfilled, topsoiled and seeded.
	09-21-93	Preparing unvegetated area for seeding.
	09-21-93	Seeding unvegetated area.
	09-21-93	Unvegetated area mulched.
	09-21-93	Unvegetated area mulched.
	09-21-93	Unvegetated area mulched.
CRE	EEK	
	09-20-93	View of erosion channels.
	09-20-93	Close up of channels.
	09-20-93	Pre-construction view of subsidence.

Pre-construction view of subsidence.

09-20-93



D

DATE

09-22-93

<u>R</u>	TAKEN	SUBJECT OR COMMENTS
RO	CK	
	09-21-93	Preconstruction view of erosion channels.
	09-21-93	Regrading erosion channels.
	09-21-93	Regrading complete.
	09-21-93	Crimping mulch on erosion area.
	09-21-93	Straw bales after placement.
	09-21-93	Staking straw bales in place.
	01-25-93	Pre-construction view of 2 very small subsidence holes.
	09-21-93	Excavating the enlarged subsidence hole.
	09-21-93	Backfilling subsidence hole.
	09-21-93	Crimping mulch over subsidence area.
	09-21-93	Crimping mulch over subsidence area.
NDE	ERSON	
	03-30-93	Pre-construction view of subsidence hole.
	09-22-93	Subsidence hole excavated.

Applying mulch after backfilling completed.



ED R	DATE <u>TAKEN</u>	SUBJECT OR COMMENTS
RO	СК	
	09-21-93	Preconstruction view of erosion channels.
	09-21-93	Regrading erosion channels.
	09-21-93	Regrading complete.
	09-21-93	Crimping mulch on erosion area.
	09-21-93	Straw bales after placement.
	09-21-93	Staking straw bales in place.
	01-25-93	Pre-construction view of 2 very small subsidence holes.
	09-21-93	Excavating the enlarged subsidence hole.
	09-21-93	Backfilling subsidence hole.
	09-21-93	Crimping mulch over subsidence area.
	09-21-93	Crimping mulch over subsidence area.
NDE	RSON	
	03-30-93	Pre-construction view of subsidence hole.
	09-22-93	Subsidence hole excavated.

Applying mulch after backfilling completed.

09-22-93



SUBJECT OR COMMENTS

DATE TAKEN

(CONT.)	
09-30-93	Pre-construction looking south at Coal Slack Pile #1.
10-15-93	Liming Coal Slack Pile #1.
10-15-93	Revegetating Coal Slack Pile #1.
10-15-93	Revegetating Coal Slack Pile #1.
09-30-93	Pre-construction looking southeast at Coal Slack Pile #2.
10-01-93	Roadway with #2 pile to the left.
10-01-93	View of #2 Slack Pile after slack removal.
10-15-93	View of #2 Slack Pile with topsoil in place.
10-04-93	View of #2 Slack Pile ready for lime.
10-26-93	View of #2 Slack Pile after mulching.
10-26-93	View of #2 Slack Pile being crimped.
09-30-93	Pre-construction looking west at Slack Pile #3.
09-30-93	Pre-construction view of Slack Pile #4 (135 x 12').
10-04-93	Stock Pile #3 being contoured with scraper.
10-05-93	Spreading lime on #3 & #4 Slack Piles.



SUBJECT OR COMMENTS

DATE TAKEN

(CONT.)	
10-26-93	Post-construction view of #5 Pile.
09-30-93	Pre-construction of new Slack Pile #6.
09-30-93	Pre-construction of new Slack Pile #7.
10-04-93	Site #6 work in progress looking east.
10-15-93	#6 Slack Pile with topsoil in place.
10-15-93	#7 Slack Pile with topsoil in place.
10-26-93	Finished view of #6 and #7.
10-25-93	Fertilizer and mulch.
10-25-93	Mulching.
10-14-93	Klein road edge ready for fertilizer.
10-27-93	Roadway finished.
10-12-93	Road edge topsoil being hauled.
10-18-93	Roadway edge finished.
09-30-93	Erosion area upstream (off map) coming down road caused by lack of
	drainage control when upper coal slack pile revegetated years ago.



SUBJECT OR COMMENTS

DATE TAKEN

(CONT.)	
10-14-93	Zimmerman Pile #1 work in progress.
10-14-93	Zimmerman Pile #1 lime spreading.
10-15-93	Zimmerman Pile #1 seeding.
10-15-93	Zimmerman Pile #1 mulch applied.
10-18-93	Zimmerman Pile #1 finished.
10-06-93	Pre-construction of Zimmerman Pile #2.
10-15-93	Seeding of Zimmerman Pile #2.
10-15-93	Zimmerman Pile #2 with mulch applied.
10-18-93	Zimmerman Pile #2 completed.
10-06-93	Pre-construction of Zimmerman Pile #3.
10-15-93	Zimmerman Pile #3 with mulch applied.
10-06-93	Pre-construction of Zimmerman Pile #4.
10-15-93	Zimmerman Pile #4 with mulch applied.
10-18-93	Zimmerman Pile #4 completed.
10-06-93	Pre-construction of Zimmerman Pile #5.



ED R	DATE <u>TAKEN</u>	SUBJECT OR COMMENTS
ROY	(CONT.)	
	09-23-93	Revegetation complete.
	09-23-93	Revegetation complete.
Y WI	EST UPPER	
	01-25-93	Pre-construction of collapsed grate at Dandy West.
	03-30-93	Pre-construction aerial view of grate at Dandy West.
	09-24-93	Removing collapsed grate.
	09-24-93	Removing collapsed grate.
	09-24-93	Open shaft after ½ of grate is removed. The other half
		fell into the hole and could not be retrieved.
	09-24-93	Backfilling in process into shaft.
	09-27-93	Backfilling side slope.
	09-27-93	Backfill in place.
	09-28-93	Seeding.
	09-28-93	Seeding slope with straw bales in place.
	09-28-93	Seeding side slope.



DATE

R	<u>TAKEN</u>	SUBJECT OR COMMENTS
Н		
	12-13-93	Pre-construction view of subsidence hole.
	12-14-93	Excavation of drain ditch.
	12-16-93	Post-construction view of ditch after vegetation.
	12-14-93	Backfilling subsidence hole with backhoe/loader.
	12-14-93	Hauling fill material with scraper for subsidence hole.
	12-16-93	Crimping mulch on mounded fill over subsidence hole.
	12-16-93	Subsidence hole completed.
	12-13-93	Pre-construction view of missing shaft cover.
	12-16-93	New shaft cover in place with new locks.
	12-14-93	View of stockpiled topsoil and borrow area.
	12-16-93	Borrow area topsoiled and completed.
	12-14-93	Dump truck with tilt trailer and pickup.
	12-14-93	Michigan 110-11 scraper.
	12-14-93	Case 560 backhoe/loader.



BRYAN SITE T3S, R46E, SEC. 18 POWDER RIVER COUNTY




CT












COAL CREEK SITE T3S, R45E, SEC. 3 POWDER RIVER COUNTY













Before, during and after construction photographs. Photo descriptions are found in the final report. Construction period: 9/20/93-10/26/93

The state of the s

23


CROW ROCK SITE T12N, R45E, SEC. 17 CUSTER COUTNY



















LEO/ANDERSON T19N, R38E SEC. 26, NE‡NE‡ GARFIELD COUNTY

HELICOPTER TRIP MARCH 30/31, 1993 JOEL CHAVEZ/ BILL MAEHL
































































































McELROY SITE T4S, R22E, SEC. 36 CARBON COUNTY




























EQUIPMENT










LEHIGH SITE T15N, R12E, SEC. 21 JUDITH BASIN COUNTY







1993 SOUTHEASTERN MT MAINTENANCE PROJECT DSL-AMRB 93-M04

とは、日本の一人というない。

Before, during and after construction photographs of Lehigh. Photo descriptions are found in the final report. Construction period: 12/14/93-12/16/93

1993 SOUTHEASTERN MT MAINTENANCE PROJECT DSL-AMRB 93-M04

Before, during and after construction photographs of Lehigh. Photo descriptions are found in the final report. Construction period: 12/14/93-12/16/93

1993 SOUTHEASTERN MT MAINTENANCE PROJECT DSL-AMRB 93-M04

Before, during and after construction photographs of Lehigh. Photo descriptions are found in the final report. Construction period: 12/14/93-12/16/93



